Description of work		Previous cost
SRB 2-2.1 : **Earth work excavation** for foundation of buildings, culverts water supply, sanitary line and electrical onduits either in pits or in trenches 1.5m and above in width, **in ordinary soil** not exceeding 1.5m, in depth ncluding dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No,		–
KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications MORTH -100/ Chapter 1		–
KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.		–
Providing & laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs , with 20mm and down size graded granite metal,coarseaggregated @ 0.69cum ,and fine aggregated @ 0.460cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed -2008 machine mixed concrete laid in layers not exceeding 15 crns thick, vibrated for all works in foundation for footings,pedestals,retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts,struts, buttresses, bed blocks, anchor blocks, plinths etc.,including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications.specifications No.	c	–
KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 -do- TMT Bars Fe 500	to	–
Providing and fixing **RCC precast Slabs of 0.10 m thick of CC 1:2:4 with 20 mm** and down size graded granite metal , machine mixed , including cost of all material , labour , HOM of Machinery , curing complete	sq	–
	TO	

Certificates:

The above work is done satisfactorily and complete in all respect.
There is no department Material issue for the above work.
This works comes under BBMP Limit.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Previous		Present Measurement			Total up-to date		Rem
	cost	Qty	Rate	Cost	Qty	cost	
	–	628.00	200.00	125600.00	628.00	125600.00	
	–	628.00	100.00	62800.00	628.00	62800.00	
	–	96.60	5159.00	498359.00	96.60	498359.00	
	–	212.52	10900.00	2316468.00	212.52	2316468.00	
–	–	11.6900	64243.00	751001.00	11.69	751001.00	
–	–	579.60	2100.00	1217160.00	579.60	1217160.00	
				4971303		**4971303**	

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

Date.....2018.

Division: **BBMP / YNK** Sub-Division: **Yelahanka Sub – Division.**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Work Code: 001-18-000015.**

Schedule Docket No. Head of Account: Est.Cost: **50.00** Lakhs B.R.No. :

Name of Work : Improvements to roads and drains at Yelahanka old town and vinayaka layout surrounding in ward no-01 of yelahanka Sub division.

Name of Contractor and Full Address: **Sri. P Shekar Gowda, No 152, 2nd Block, 3rd stage, SG Halli, Basaveshwaranagara Bangalore.**

Reference to Agreement No. EE/YNK.D/ E-PMT- 15/ **W.O/ 162 /2017-18.** Date: 26-3-2018.

Certified that the measurements were taken by me on .....and recorded of Pages 115414 **To** 115422 of Measurement Book No 1155 and that the work is satisfactorily executed.

P. Shekar
Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 3/7/18 .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of
   b) Payments Now made } cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

Total amount adjusted -

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka. Bangalore

P. Shekar
Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness
1.
2.

P. Shekar
Dated Signature of Contractor

Stamp

(For use in the Office)

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

Executive Engineer